文字记录：20261021_160609 2026年10月21日

> 会议主题：20261021_160609
> 上传时间：2026年10月21日（周三） 17:59 （GMT+08）
> 智能纪要：20261021_160609 2026年10月21日

说话人 1 00:00:00
My screen.Yeah, that's good.Okay, so, so for the overall progress, after discussing with Keith for several round, and we reviewed the different potential plan for the.Main equipment layout.For now, the position of the key equipments are largely settled, and especially for the position of the separator and condenser and also how we divided into the three modules. And about the maintenance pass discussion, we all settled.And so for now, we have three modules and the front module put out for maintenance and the separator and condenser, we decided in the last meeting to be against the end.And also we got several round of modification. And now the precision is mainly.Settle and f.And the current thing we're going on is we're going through the module at the true position.And so we're trying to revise and optimize the, no, another rotation, the wall position and to.RU find out which wall maybe or dream point are maybe redundant and we do not use them. And also the pipe routing and also.We're checking the instrument that taking two large spaces and we can replace them with better module and better specifications.

说话人 1 00:01:59
So, and today in the later report, we have two key items.The first one is from the last meeting, which was one month ago because of the National Day holiday.And it's a reestimate of the equipment cost against the approval budget.And it's done a week ago by this version. The up to date version is.Done by a week ago by sfct team.So there, the several like this week's decision hasn't been updated to that the list. And so it's updating list.And also, the second key item is we want to align both sides that the decision for the reactor ones sides.

说话人 1 00:03:05
Currently, we have reached agreement with keys that we may using the DN65, and we.Would like to settle that on in this meeting.And for the, this one is just a reminder for the action register and we're closing.Trying to close the items, and there are several things under discussions, and

we will keep progressing on that.So, so can I, can I, so can I ask one question?So the equipment costs, it should just be equipment costs. It should be the overall project costs.

说话人 2 00:03:50
Because the CRE, the way the equipment has been laid out means we're incurring different costs and sandwich to what we initially anticipated.So have you involved, Keith, in those discussions to work out what the total project budget is, not just the equipment budget, it's the skid cost.The equipments that bought from the, from China is not in, we haven't involved.The equipments both from UK yet.So it's just an update for the speed, both from China part.So we haven't, okay, so we need to, so we need to include, we need to update the total cost.So not just the China team's equipment cost, because otherwise we don't know how much the project overall is gonna cost the company. Yes, yes, definitely. Yes, I.

说话人 1 00:04:37
I agree that and it, yeah, and I will, we will discuss with Keith on the overall project and combining them and to become a overall project change of the budget. Yeah.

说话人 1 00:05:05
And so, so kiss, do you have any add on the this part, these two parts, the first two parts?

说话人 3 00:05:16
The current progress on the layout, no, the only thing I would say is it's, it takes a long time to do what we do and there's still a lot to go.The piping is gonna be equally as painful as the equipment layout, if not more.We still, while we're doing this, we're starting to select or better define instruments and some of the equipment, puzzle orientation, etc.So there's rework of a lot of drawings there and some spec sheets.I don't.I don't.S personally, I don't see this being in a position where we've got a 3D model much before Christmas.At this rate, there's still a lot of instrumentation layout specification to go.It's trying to manage expectations.I think we've still got a long way to go.Before the model is complete for build, and it was just really trying to get a view from your side. Yeah, what can we do to speed it up?

说话人 3 00:06:46
I'm not sure we got the right people on the call for that, Peter.Really?Cuz it's, most of the people on this call actually know how long it's taking. It's more for. So it's Kyle Claire.

说话人 1 00:06:59

Yeah, but you know, talk about stuff anyway, so let's carry on.Three slides.Okay, so, so the rest of the slides are the post the estimate.And also the DN65 decision.And here is the part for the Cha China part, this is the skid coast reestimate.And for the main equipment, we got the feed buffer tank removed, but we got a sampler added.And they, and now estimate this all RMB.And so they, yeah, estimated of the plus 1,103.4 thousand is RMB thousand, sorry. And the pumps we're.This one, this pumps decision hasn't been made. We're changing it.We're discussing with to change it to a 1,3 head metering pump or worse, some way to get rid of the damper.And so, but for now is this one is not prefer. So we're under discussion on.What we will do for the pumps and for the meeting and control flows.And we controller the flow meters and controllers we this.Add is because of the type of the controller and the transmitters.We also have some discussion on the temperature transmitter, how we will connect them.So this one is not settled yet, but it's as rough as estimate.And for the pressure transmitter, we got less, but part of them has different type.And for the level instruments, we previously, the, when we're doing the.The budget we were using the gorgeous, but now we change to transmitters, but we're using one less.So it's actually going down and control walls and regulators, and we're switching the models and.The on off wall, we're have, we're deleting half amount of it.And so it's changing.So overall, the RMB change is 330,000 RMB. And comparing to the approved budget.Previously, the approve budget is actually under pound.So, so and the the previously is the estimate is in RMB and we change it to the pound and do the budget in pound.And so I'm not quite sure what we will refer to is the previously RMB over the pound.Part, but the previously it's nine point six two are the rate like 1 pound is 9.62 and now I just searched today is 8.93. So if we're using the approved pound is actually.Lower amount than the approved budget. If we're using the RMB.And so for now, the overall budget at today's rate and the change is like 5 hundred SE 73.4 thousand RMB and the the cost we can have the change cost.Which is three hundreds 30 from the last slide.And also there are exchange rate loose I, which is 242.6. So the change is actually 9.8.Higher, but the overall, including the exchange rate, a estimate changes 18.3 percentage of the approved budget.Yeah, and some of that change will also be inflation. Yeah, inflation.

说话人 3 00:12:23
Peter, I'm being nosy.Is that how you cost your projects, just major components?Do you do not have a cost for design or build. I think this part is only the.

说话人 1 00:12:45
Build of the ski part, the design part was estimated, was approved in the.

说话人 2 00:12:59
In the sandwich part.Let me open the email.

说话人 2 00:13:16
I think what Keith is saying is that there are other costs that should be include, but we would typically include different costs as part of our budgets.

说话人 1 00:13:25
They're all appearing in yours.So they're in ours, but they're not in your side.And there, there are two parts and the total budget is this number one million?Yeah, and the part I presented in the slide is the 351.Part is the Chinese procurement part, which is in the speed and accessory and also the control system and also including the CE marking, the manufacturer and transportation and validation. This part and.The other part with this number is given by kiss for kiss part that time.And this one included the design part, I think. And it's also included the.The depart from by the, for the RV plant and also the contingency is also in this part. I thought.

说话人 1 00:14:45
Yeah, and so it's two part and we're compare comparing is this number and the current number. And sorry, so this one, this estimate.It, we all follow the same estimate, the method.And previously we all the sfct also have the main equipment part, the the an San an an sanary equipment part, the con controls and Instrument Control System module assembly. See part marking.

说话人 3 00:15:33
And export.So things like the controls.Peter, do you include a cost for somebody to do the coding and the documentation?Is that all in that control system?Yeah, don't include internal resource. So the control system hasn't been updated.

说话人 1 00:15:56
Sorry. Okay. The, the, we still using the previous estimate.sorry, not not this one. so, we still using the previous estimated control system. and Dezhi hasn' t add the the change of。Of the control system yet.And previously, the control system has, I thought, has the, has estimated the.The part for the coding. And let me double check with the.

说话人 1 00:16:35
是，孟工。

说话人 4 00:16:39

我们这个没跟供应商拿到报价，因为也不给我们报价了，所以但是我们预计可能也会增加个20多万吧，两万多，两万多磅的这个样子。比较可能是哈。再有就是他说的那些文档什么的，我们这边计划是自己写。计划。啊对对，都是我们自己写，对对对对，但是就看他们如果有其他的一些高度，比较高的要求，我们需不需要找外援？这个就不一定了，但是目前我们计划是自己写的啊。

说话人 1 00:17:08
Oh, okay.So I double check with Desmond and he said about he hasn't got the coat from the vendor, but he estimate the change for the control system may have an increase of like twenty thousand pounds, around 20,000 pounds.And, and, and for the coding and document part, as you ask the piece and the CI and t Desmond's di department.Is planning to do it themselves.They will do the codings and document themselves.And if there are special requirements and or they need some support from the other vendors.They will double check on how can the cost.Yeah, for now, the estimate is they do the document and coding themself. Okay. Yeah.

说话人 2 00:18:28
At least it, at least we've got a feel for how different it is.It's not as bad as I thought it could have been.

说话人 1 00:18:41
Yeah, so as cuz the part of the control system hasn't been set up, settled down, so we, Desmond, cannot get the vendors to give them code. One is changing a lot. So.Oh, I don't think we can get the estimate for the control system change yet.And do you think it's we should like combine this part of change and with the this part?Keys, estimated chain part change, and we combine them together and so we get total total change, com total change and compare with this number. I'm not, no, I don't pay there on.

说话人 3 00:19:44
I think probably keeping them separate is it makes more sense.Okay.Cuz the basis for the estimate is different.All of your internal resource you use, we pay for.So that's included in our costs. So it's on a different basis.

说话人 1 00:20:04
Okay, yeah, so yeah, so I think as the standard is different, so we can estimate the change by these two numbers and then just combining the total number to do the change.But for the each, the different change, we just keep.Keep track on these two numbers change. Is that okay, Claire? Yeah. Okay, thanks.

说话人 1 00:20:44
So is there any other questions or comments on the budget?No, thank you for pulling that together.Thanks.And so the other I item, decision item is about the reactor one.To be DN65 or DN50.And the now Xian Tao has given us the R and d, R&D data for the DN40.We don't have the DN50, but they were experimenting producing on the DN40.So the DN40 is like five to seven centigrees rice and DN65 is like 15 to 18 centigrees hotspot rice.And we have the discussion with keys for like two weeks and.The mean address is the Cali's charging and we were discussing on the nodules size requirement.And also we discuss with the R&D team in on email and which is forwarded to.All the team members here.And so they, they, they were Xiantao's suggestion is kind of like using UH65 and with a dilute bad method.And so after several rounds discussion, I heard from Ben and kiss and Ben reach alignment that we were choosing the DN65.And I want to confirm this decision here is that for.

说话人 5 00:22:50
Is that okay for both side, China side and sandwich side?Yes, I'm good with the DN65.It's a with the process Santa is using is really extreme is I don't think that there will be a lot of cases sandwich for those kind of reduction.

说话人 1 00:23:13
Yeah, we get with that, Peter.Okay, thanks.Yeah, that's all the pre the slides I have and we can go back discussing the topics.

说话人 5 00:23:37
No, I think I do have a question to Kevin care.So back to the beginning, I think you have concern about the timeline and you believe we won't finish before until before Christmas.So can I have a bit of clarification? Why do you think we need that much time?

说话人 3 00:24:00
I look at the process we've made so far, Ben.And we've got the equipment positioned. Yeah, we need to start looking at the piping.Layout, which hopefully won't take too long.But then hopefully that will get us better, not better nozzle orientations on vessels so that they'll be rework on the vessel drawings.We still need to understand how we're gonna make that front assembly removable.And I don't, you know, we were looking at potentially a pivot hinge mechanism.We haven't looked at the number of connections we need to make yet.Mechanically, we don't know the layout of the control panels to know what control panels we need on what assembly, how much work there is into.Connecting it up when it gets to sign, and then whether

we need to disconnect that for maintenance or whether we can pivot it, I thought there's still a fair bit that's, it is in the detail, but there's a fair bit of detail there that we don't seem to have looked at yet.

说话人 5 00:25:16
Yes.Whether there's options to do some of that as part of the site visit or whether it needs to be done before the site visit, I think it's the important question.Yeah, I think that's the that's lead to my another question.If we visit online visit, we're going to visit the site for week and half. So.

说话人 3 00:25:36
Do you think that will speed up the progress or it won't be that much different?I think it will speed up the progress on potentially getting the pipe routing and the hinge mechanism, we don't.I might be wrong, but we don't appear to have a good breakdown of the controls yet to work out how the cabling will run on the skid, how much will run between the assemblies, how much can be pre wired. So that's a bit of an unknown.And that will impact on how we can build the skid in situ, so that's the part which from Desmond, right?Yes.And until we know how we can build the skid, if we can't build the skid the way we see it in our minds, hum.We may have to move some of the equipment around to enable the skid build.You know, we think we've got things positioned, but if we then can't actually physically build the skid in the room, in the module or maintain it, something's gonna have to move.So there could be rework on where we think equipment's going.I think there is value to the team seeing the space and understanding the orientation in the space, in the room, it's gonna fit in sandwich.

说话人 2 00:27:03
And that will help with some of the questions.But ultimately, there's all still quite a bit to do. So I think.

说话人 5 00:27:11
The skip is actually is, I mean, the video layout of the skip is near there.So if I understand correctly, yeah, the main part is missing from now is the control.Yes, it's the control and how we do the connections, yeah, between the removable part.

说话人 3 00:27:33
The removal, removal part of the, the front module, the reactor.Yes.The reactor bay on the skid.Okay.Cuz we got high integrity hydrogen piping going between the fixed and the removable. We've got the HTF pipe work.

说话人 5 00:27:52
There will be some emergency event part work, I believe that is, that can be resolve by the week.We will, we're going to be on site.That can be quick turn around.I think after we have a discussion on site. Yeah, and.

说话人 2 00:28:11
And forgive me, the controls piece, is that going, is there somebody from this team coming to site as part of that discussion?Or is that gonna happen separately?No, I think that's one is not going to be on site for that.Okay, so that is information that will need to feed into that discussion and they'll need to be somebody available.Able in China to have a look at it.Over the UK nights of their working day so that we've got answers the following morning to allow us to make progress.Yeah, the crunch band is we need to know which panels go on which skid and then we can start and they need to be on the model. So we're not.

说话人 3 00:28:51
Using the space twice.Yeah, you know, we've already got to rework the reliefs cuz they're going where I envisage the panels going, but there's a bit of rework on some of the piping there.And then if I be, sorry, if I, if I, if they have the hinge, I think, sorry, go on, Keith.If they've got the hinge, if the hinge mechanism works.And mechanically, they think they can make that work, then that give, that starts to narrow down.We're gonna swing it out of position so we can potentially have cables that have a coil in them to take up a hinge.If not, do we leave a long length of cable that's run on tray so we don't have to disconnect it.Probably the last thing we want to do is connect 80 or so instruments every time we want to pull that skid out because then there's a lot of disconnect, reconnect, recommission every time we do a bit of maintenance at the back.Yeah, I, I, I don't, I don't understand your concern.So, and which put, let me just ask the team, because if I recall why.

说话人 5 00:29:56
There will be a one day for the discussion about the control partners on site, but I think the team from China will be join on online. Let me just confirm with the team.

说话人 5 00:30:08
Investment. 我没有记错，喂，李博士。我们来5天，里面有一天是均谈这个。control 是 pane，pane 了，对吧？我没有记错的吧。

说话人 1 00:30:20
对，但实际上我感觉后来说计划也是比较混杂的说等于是列出来每个大项跟小项要讨论的，但实际上每一项都互相之间有牵扯，它的一些 layout 跟 control panel 的位置之间是有牵扯的，所以估计这几天都会有相关的话题。所以可能就需要孟工这边，一直，这几天都一直都得支持。

说话人 5 00:30:55
我现在有一个，呃，李博士，我是有问题的，为什么现在我们主， control panel 不能出来了？就上这列里面，我没看明白这个事，但是你们知道吗？

说话人 1 00:31:07
对，那个孟工，这个 control panel 这个事情，现在卡点是什么呀？

说话人 4 00:31:15
control panel 现在，它的点位老是在变呀，这点位类型老是在变呀，一个是，一个是现在还，一个是这样，一个是现在还不确定这个分窍之后，我们这个可行性。因为之前不是说过分撬之后，这个控制箱的尺寸问题，就是分了两个撬，一个活动撬，一个固定撬嘛，对吧？再一个就是你现在的点位还是在变更，所以我们也没办法去现在就下单去购买这些东西。

说话人 5 00:31:49
不，他现在不是买东西问题，现在是那个是非地类，包括了这个东西，现在不是下单的问题，现在是那个三，他们他们三D类，我看不见你的。你的那个 control。看不见你的孔具化脑，看不见你的 cables， 他们很难去做决定。对吧？这才是我的理解。

说话人 4 00:32:08
是是。对， cables 我们基本上是出来了，就是因为这次分效了之后，我还没有再提供一下，这个提供倒是还好呀，你不是很困难，我们可以比较快的提供，但是提供之后的线缆是不是范总他们就是是不是要去画，还是怎么着的？对，我觉得问题不大。反馈可以对话吗？这问题不大的，问题不大的。那，诶，你，不过现在不是最近还那个什么还在在变，那个就是 RTD 的事情还也还在也在变嘛。

说话人 5 00:32:45
什什么东西这边没听清。

说话人 4 00:32:47
RTD 什么的， RTD 这个。

说话人 1 00:32:48
RTD。

说话人 5 00:32:49
RTD 是。

说话人 1 00:32:51
就是他有一个那个温度计，原来那个想用变送器，现在直接线连，那个。

说话人 5 00:33:01
对对对，这个冷水器想出错这个事，对。

说话人 1 00:33:04
然后我觉得那个孟工是不是可以，咱们就按，就是快速变化一些，我不知道这个工作量啊，但是比如说我们就按现在的，就不用等他完全确定了，就按现在的做一版。然后他有变化，然后我们再跟着变化这个。会不会这个工作量太大？还是说可以可行的呀？

说话人 4 00:33:26
应该可行吧，应该不，我们这边还好，其实这个这边还好的，看你的范围这边要再再画一版了，是吧？

说话人 5 00:33:35
我我的建议是这样的，如果我们去 onsite， 去 summit， 我建议是我们这个 controls panel cable 都出来了。去都去的时间长，就跟他们聊，包括所有东西，因为宇宇哥，也不是我们很懒，宇哥 cable 不出来，那个判断不出来，这些情况聊，很很难聊，以前那边做，不做现场。

说话人 4 00:33:55
可可以的，可以的，可以写出来的，就是你最早出出来过一版吧，后来就又分，分了就没没有，还没，还没，第二版我还没再出来，因为一一般来讲，我们这边都是等到他所有的都出来之后，我们才才才才出最后的嘛，因为这个这个这个设计，啊。因为他们，他们。这个可以，可以出，可以出。

说话人 5 00:34:26
返工给你的话，多久可能能就那个就就那些那个 control panel 跟那个 cable， 做那个东西，做那个 feed 类什么挖上去啊？有多久啊？几天吗？

说话人 6 00:34:40
这个就是意思是说按照现在的这种分鞘方案，分成几个控制柜之后，咱们重新把电缆的桥架跑一下，对，是吗？

说话人 5 00:34:48
对。

说话人 6 00:34:49
那现场那些个就是只是咱们鞘内的这些线缆，是吧？

说话人 4 00:34:53
对对对，应该是鞘内的。

说话人 6 00:34:56
对，因为这上昨天咱开会不说要把 PID 的管线再捋一遍吗？怎么也得下周了，下周末什么的吧，因为。

说话人 5 00:35:07
我没问题啊，下周末，因为不，不但 keep 肖欣姐不在，总体准去英国之前，比如我们 on 期去11月1号，就11月2号做现场，对吧？我是希望11月2号现场现场有一一版3D列表，是可以真的拿拿出来谈的，不是我们就会放，会花很多时间去去来来回回去去谈聊这个事，因为因为中国这边都做线上。反正不太好聊。

说话人 6 00:35:33
您您是说，12月2号之前出一版，是吗？

说话人 5 00:35:36
对对，最晚的。

说话人 6 00:35:38
可以，那我跟，先跟孟工商量一下吧，可以。

说话人 5 00:35:42

Yeah, what do you want to do?Yeah, I can keep.So, but Keith, I think we understand your concern.So what we're going to do is, yeah, before if we go to UK as plan for in the week, in the first week of November, we'll get a version that include the cultural panel and the cables.

说话人 5 00:36:04
On the skid.And during the meantime, we will also consider about the, the hinge, yeah, method for the, we've remove all the funds skid.Okay.Yeah, sure.Yeah, get.Yeah, because I did mention to last, I think we need to have a, because I, if I recall why you keep.Won't be here next week, right? Yeah, yes.Then we can have a bit of a internal discussion about the hinge option.Yeah, for removal of the funds. Skit. Yeah. Okay, good. Yeah, no, that sounds good.Just, it's fine. It's, please give me a minute. Yeah.

说话人 5 00:36:49
樊工跟郭主管，我们也考虑一下，就是刚刚他们像金奇说的那个槽的方法，就是樊工，你记得我给你看的哪个东西吗？只是说他他能不能就他我就跟门一样这样开关的。

说话人 6 00:37:08
荷叶那个是吗？你是说那个就跟那个荷叶似的。

说话人 5 00:37:13
对对，这这可能性大吗？

说话人 6 00:37:16
他说能不能做成那种？那个我还没问呢，因为他他肯定也会有一个承重。嗯，咱们也不能随便这么合一起，其实。对。因为我，那个还没还没细细研究呢，那个。

说话人 5 00:37:29
啊，没没没，那那可以研究研究一下吧，因为因为这是贺老贺老师追 for me 他们的啊，这个也是他们比较建议，我觉得希望的那个方案吧，这个韩磊是12月11月2号哪个星期还能不谈这个事？就是最好是那这几天能不能出来？下星期我们直接在中国这边接着聊一下这个事吧，可以吗？行。行。嗯，可能。

说话人 5 00:37:56
yeah, Keith, I have explained the situation.Vision to Zhuangzhuang and also the to everyone.Yeah, so we will have a internal discussion next week just to make sure we will bring a

some suggestion or solution.Yeah, for discussion on the first week of November.Okay.Okay.And in terms of do you think you will, the team will have visas for that week or is it not clear?

说话人 2 00:38:24
Not here yet.We'll probably know early this week.Okay.Yeah, I know.Like, you know, from our perspective, it moving back a week is fine.We just need to rearrange the hassle with everybody else that needs to be there.Yeah, so that is the other bit we need to check is the other people on site are available for the hassle.Yeah, that's li.Actually, li lead to my next question. If I mean, I think it's link to.

说话人 5 00:38:49
Keep concern if the final drawing is not ready in that week is that, are we still good for having the hazard?It depends what changes you've made.Okay, if you've made substantive changes, then possibly not.No, not Po, not probably really major change, probably just bit and bobs. Yeah.

说话人 3 00:39:12
Okay.It's the unknowns, Ben.It's the bit where if we have to make changes because the last few bits didn't quite work and we needed to move something significant, then it might mean that we have to do a lot of rework on the hazop. Yeah, but it's.It's things like, and they all sound very small.What's our hose connections for connecting up the CIP skid?What's, how are we sure we know where our connections are for getting raw materials into the skid?And we're gonna blow the line through.So we've got this concept at the moment, it's just making sure that the connections are adequate.When we blow the line through, we clear it so when they disconnect it, they don't drop a few liters of process material onto the floor.Yeah, yeah, I understand.Yeah, so a little bit.So when we do the hazard, we also have to look at the operability of the skid.So it's making sure that the changes to the skid layout haven't changed the operability documents we have.

说话人 5 00:40:17
So they don't need updating in front of the house of as well.So we need to know how it's gonna operate as well as how it's gonna be laid out.Yeah, it's fine.Okay.Yeah, understand.

说话人 5 00:40:26
Yeah, so visa, I, I, but before I come to, I mean, before we come to UK, I will have further discussion with them and then just make sure I understand the logic for the.Process and also the equipment for you.So you will be, you will help the discussion here on site.Okay.Yeah, thank you.Yeah, you're welcome.Let me just probably ask the, let the team know here. Fine.

说话人 5 00:40:53
工跟那个顾主管，好，过两天吧，过两天我后来又跟你们再开个会，急开会吧，看看那个，许哥那个设计有没有问题，还有就是你们那个三个切块那个，叫啥？怎么连起来？这个我需要知道，这可以吗？周五吧，周五，主要是周五能开会吗？我们自己。顾主管跟那个樊工。

说话人 6 00:41:27
林博士是翘块连接和什么？

说话人 5 00:41:30
翘块连接还有就是那个楼梯。所有盈亏本怎么弄？工艺上面的吧，楼层图， PID 图。

说话人 6 00:41:44
PID 图吗？

说话人 5 00:41:45
不是，我，因为我现在不是很清楚这个怎么说？取个第三，取个东西的第三是怎么弄的？所以，最后所以顾主管他们解释一下，还有就是连，看能不能跟三D的对上去，对得上。有不行的话，我来一个星期，来，可能解释不了，因为我没有皮特这么熟这个生产的东西。

说话人 1 00:42:11
就是为那个行前做一下准备，把整体的 PID 图和现在的3D图，具体哪块对哪块，都是，相当于是有个那种类似 PMD 的一个解释，这流程是怎么样的，跟林博士这块整体的描述一下，等于是我们行前大家都同步到同一个这个 idea 上，同时就是说这些流程大家都比较熟悉了。周五的时候，高主管跟范工还有林博士开一个这样的 N 类似的会，是这个想法。

说话人 5 00:42:52
对，你看了周五不行就下周一都行，我看了，下周一我应该没有很，不会很忙的，周一同学。

说话人 1 00:42:57
大家看周五时间、周一时间呗。

说话人 5 00:43:00
没事，不是，今天确定只是跟你们说这个事，我明天就跟你们约时间吧，哈，好吧？

说话人 1 00:43:05
嗯，可以，周五上午、周一都可以。

说话人 5 00:43:08
Think, oh, so we need to get use them or can or order on type.How?Oh yeah, I'm good. Keep. Yeah, so Peter, you can keep on. Yeah.

说话人 1 00:43:19
Thanks, man.And that's actually all from us.And is there any comments or questions from peace and player?No, it just, if you let us know when you think you're gonna, when you're going to travel, we can make sure we've got meeting rooms and bits and pieces booked on this side as well.

说话人 3 00:43:39
Yeah, we let you know early.Let's quickly.Okay, okay, good.What do you need from us?We've got a large screen for CAD.It's got a USB C connection going into it.Or HDMI if you need HDMI.If you let us know what would be useful, we'll see if we can pull those together.

说话人 5 00:44:01
There's some minor area.What?So, sorry, Keith, I didn't catch you.So what's that for? The meeting room or what? Or that's generally.

说话人 2 00:44:15
Shwang would like a large screen for doing the drawings.Oh, okay.Do you just use the small screens?So we've got, we're looking, just looking at what office area to sit you in.So where Keith sits around, there's, there are some desks and it's really nice and warm and well heated.Like some of the rooms. So you'll be in the luxury suite with Keith.

说话人 5 00:44:36
Yeah, I want you will better for them to sit next to keep so you can we can have discussion straight away.Yeah, that will be ideal.Yeah, I think for the screen, yeah, I will let you know.Yeah, let me talk to Xiaoxiang and Qixue tomorrow.Okay. Yeah. Okay. Yeah, good. Yeah, thanks. Yeah. Was it?

说话人 3 00:44:56

That was it.That we're good.Thanks, Peter.Thanks, Ben.Thank you.Thank you.Thanks all.Okay. Thank you. Thanks all. Okay. Bye. Cheers. Bye bye.